

V/Line – Completion Report



Project: 2588 - V/Line DBKWDG Access Track Summerhill Rd to Donnybrook Rd

Customer: V/Line

PO / LOE: 194193

Location: Donnybrook, VIC (KP –)

Status: Completed

Date Completed: 2025-07-03

- **Work Description:** Multi-tiered works in this area over 7 working days. Including manual hand cutting with brushcutters. Tree trimming ELC works at Donnybrook Rd Crossing. Private owned trees trimming aver 1500mm from open low voltage conductors. Mulching of vegetation under pole lines with 3 items of equipment Kubota 5t Excavator with Sepi. H3 Mulcher. KUBOTA SVL95 with FAE Mulcher and New Seppi 1700 Forestry Mulcher after damage received to FAE Mulchers from contacting railway line debris hidden in ground. Also used is the JCB Hydradig with Seppi HD Forestry Mulcher. Has resulted in all areas outside significant vegetation zones fenced off all Gorse, Blackberry and English Broom mulched to ground. All trees and previously removed trees also actions for ELC maintenance. Started project 19th May 2025. Had delays with machinery damage. Re commenced and completed all works June 23, 2025...
- **Scope of Works:** Cleared everything possible from poles, powerlines and in the easement.
- **Address:** Donnybrook, VIC
- **Date of Works:** 2025-06-07 to 2025-06-23
- **Vegetation Mulched:** Yes

Summary

Vegetation management and ELC trimming were successfully carried out between Summerhill Rd and Donnybrook Rd. The project involved both manual and mechanical clearing, mulching, and tree trimming to ensure safe clearances around powerlines and easements. All areas outside significant vegetation zones were thoroughly cleared and maintained to uphold ongoing safety and compliance.




Key Findings

- Vegetation and tree trimming works were completed along the access track between Summerhill Rd and Donnybrook Rd.
- Manual and mechanical methods were used, including brushcutters and multiple types of forestry mulchers.
- All Gorse, Blackberry and English Broom outside significant vegetation zones were mulched to ground level.
- Private trees were trimmed to maintain at least 1500 mm clearance from low voltage conductors.
- Machinery damage caused delays, but all works were completed by 23 June 2025.

Media

Before

During



After



Generated by **Systems @ TMC enviro**

www.tmcenviro.com.au

Email: systems@tmcenviro.com.au | Phone: +61 458 922 033