

Access Track Maintenance Donnybrook - Wandong Completion Report

Client: V/Line

Location: Beveridge, VIC

Date Completed: 2025-06-30

Summary

The project aimed to reinstate access for fuel tankers to the ARTC generator by mulching vegetation and trimming trees along Donovans Lane. The work was completed over two days, ensuring improved clearance under powerlines and compliance with access track requirements.

Key Findings

- Vegetation under ARTC pole lines was mulched to improve access.
- Trees were trimmed to allow fuel tanker access to the generator.
- Works were completed over two days using forestry mulchers, EWP, and woodchippers.
- Clearance under overhead powerlines was restored as per access requirements.
- Project status marked as completed.

Media

Before



Before 1



Before 2. Tree Trimming

During



During 1. looking at generator.

After



After 1. Cleared Mulching
Completed



After 2. Tree Trimming



Fulcrum Photo

Generated by **Systems @ TMC enviro**

www.tmcenviro.com.au

Email: systems@tmcenviro.com.au | Phone: +61 458 922 033