## **V/Line – Completion Report**



**Project:** 2565 - V/Line Woodend Access Track

Customer: V/Line PO / LOE: N/A

**Location:** Woodend, Victoria (KP 74.670 – 76.114)

Status: Completed

Date Completed: 2025-07-04

• Work Description: Cleared overgrown vegetation and tree falls, reinstated 1.3 km access track, used excavator, positrack with mulcher, EWP, and woodchipper. Eucalyptus mulch transported to Bendigo.

• Scope of Works: Reinstate access for V/Line operational vehicles and reserve maintenance, reduce fuel hazard, clear 3.4m width x 4m height with 1m buffer where possible.

• Address: 91 Walkers Road, Woodend, Victoria, 3442, Australia

Date of Works: 2025-07-04Vegetation Mulched: Yes

#### Summary

Works were completed to reinstate a 1.3 km access track in Woodend, restoring vehicle access and reducing fuel hazard. Overgrown vegetation and tree falls were cleared using specialised equipment, supporting V/Line operational and reserve maintenance needs.

#### **Key Findings**

- 1.3 km of access track was reinstated for V/Line operational vehicles.
- Overgrown vegetation and fallen trees were cleared to restore access.
- Specialised equipment, including excavators and mulchers, was utilised.
- Eucalyptus mulch was transported to Bendigo as part of the works.
- Track clearances targeted 3.4 m width and 4 m height, with a 1 m buffer where possible.

## Media

## Before





During

# After



## Generated by **Systems @ TMC enviro**

www.tmcenviro.com.au

Email: systems@tmcenviro.com.au | Phone: +61 458 922 033