

V/Line – Completion Report



Project: 2589 - V/Line 55.500 - 58.630 DBKWDG Access Track Maintenance Equipment

Customer: V/Line

PO / LOE: 194664

Location: Wandong, Victoria (KP 55.500 – 58.630)

Status: Completed

Date Completed: 2025-07-01

- **Work Description:** Using ELC approved Equipment and ELC ESI Cert II trained staff. TMC enviro cleared all of the 12 Volt Switching Wires on the ARTC pole line. This was stage two projects after access Track Works completed weeks prior. No overhang cleared as Conductors are Insulated. Minimum Clearance Required is 300mm. TMC enviro achieved >1500mm Clearance for all.
- **Scope of Works:** Clear all Conductors as per vLine ELCMP
- **Address:** 670 Ogradys Road, Wandong, Victoria, 3758, Australia
- **Date of Works:** 2025-06-23
- **Vegetation Mulched:** Yes

Summary

Access track maintenance and vegetation clearance were successfully completed between Epping-Kilmore Rd and the creek near Hume Freeway. All 12V switching wires on the ARTC pole line were cleared using ELC-approved equipment and trained staff, achieving clearances well above the minimum requirement. The works were completed in accordance with V/Line ELCMP and all safety protocols. No overhang was cleared as the conductors are insulated. The minimum clearance required was 300mm; TMC enviro achieved clearances exceeding 1500mm for all. The project was completed on 2025-07-01 at Wandong, Victoria.

Key Findings

- All 12V switching wires on the ARTC pole line were cleared.
- Works were completed using ELC-approved equipment and ELC ESI Cert II trained staff.

- No overhang was cleared as conductors are insulated.
- Clearances achieved exceeded the minimum 300 mm requirement.
- Vegetation and access track maintenance were completed as per specification.

Media

Before

During

After



Generated by **Systems @ TMC enviro**

www.tmcenviro.com.au

Email: systems@tmcenviro.com.au | Phone: +61 458 922 033