

V/Line – Completion Report



Project: 2589 - V/Line 55.500 - 58.630 DBKWDG Access Track Maintenance Equipment

Customer: V/Line

PO / LOE: 194664

Location: Wandong, Victoria (KP 55.500 – 58.630)

Status: Completed

Date Completed: 2025-07-01

- **Work Description:** TMC enviro cleared all of the 12 Volt Switching Wires on the ARTC pole line. This was stage two projects after access Track Works completed weeks prior. No overhang cleared as Conductors are Insulated. Minimum Clearance Required is 300mm. TMC enviro achieved >1500mm Clearance for all.
- **Scope of Works:** Clear all Conductors as per vLine ELCMP
- **Address:** 670 Ogradys Road, Wandong, Victoria, 3758, Australia
- **Date of Works:** 2025-07-01
- **Vegetation Mulched:** Yes

Summary

Access track maintenance and vegetation clearance were completed between Epping-Kilmore Rd and Creek near Hume Freeway. All 12 Volt Switching Wires on the ARTC pole line were cleared using ELC-approved equipment and trained staff, achieving clearances well above the minimum requirement.

Key Findings

- All 12 Volt Switching Wires on the ARTC pole line were cleared.
- Work was performed using ELC-approved equipment and ELC ESI Cert II trained staff.
- No overhang was cleared as conductors are insulated.
- Minimum clearance required was 300 mm; achieved clearance exceeded 1500 mm.

- Vegetation and access track works were completed as per V/Line ELCMP requirements.

Media

Before

During

After



Generated by **Systems @ TMC enviro**

www.tmcenviro.com.au

Email: systems@tmcenviro.com.au | Phone: +61 458 922 033