

V/Line – Completion Report: Donovans Lane Access Track Maintenance

2025-06-29

Summary

TMC Enviro successfully completed a vegetation clearing project for V/Line, focusing on mulching vegetation and trimming trees to enhance access for fuel tankers to the generator powering signals. The work was executed over two days at Beveridge, VIC, using forestry mulchers, elevated work platforms (EWP), and woodchippers. The project spanned from 55.500 to 58.630 km, achieving clearances exceeding ELCMP minimums by over 1.2 meters. The operation was led by Greg Woodburn, with all equipment compliant with ELC standards. The job was completed in 649 minutes without the need for additional traffic management, ensuring the access track remained serviceable.

Project Details

- **Scope of works:** TMC enviro crews mulched vegetation under ARTC pole lines. Also trimmed trees to improve access for Fuel Tankers to Generator powering signals. 2 days to complete. With Forestry Mulchers. EWP and woodchippers.
- **Clearance achieved:** >1500 mm
- **Minimum clearance:** 300 mm
- **Project kilometres:** 55.500–58.630 km
- **Crew lead:** Greg Woodburn
- **ELC compliant Equipment:** yes
- **Job duration:** 649 mins

Findings

- Clearances exceed ELCMP minimums by >1.2 m.
- Recommend periodic re-inspection in 18 months.
- No additional traffic management required; access track remains serviceable.

Photos



Before 1



Before 2. Tree
Trimming



During 1. looking at
generator.



After 1. Cleared
Mulching Completed



After 2. Tree Trimming